

"I, MARK SHAW being a certified / registered engineer and duly authorised representative of KN GROUP PTY LTD hereby -


- \* Certify the information contained in this drawing is an accurate "AS CONSTRUCTED" representation of the works.
- \* Accept responsibility for the "AS CONSTRUCTED" information contained in this drawing.
- \* Acknowledge the "AS CONSTRUCTED" information contained in the drawing may be relied on by Council and others.

Certification for Stage ..... by ..... on .....


for KN GROUP PTY LTD.

Registered Professional Engineer of Queensland - No. 17544

We RPS Australia East Pty Ltd, Registered Surveyor - Land hereby certify that the Levels and Dimensions shown hereon are a correct record of our Survey which was performed in accordance with Council Accuracy Standards

  
 Authorised Delegate Date 6/11/2017


**NOTES:**  
 Ø150 - Denotes Ø150 uPVC Sewer Line Pipe Class PN12 Unless Noted Otherwise  
 Ø160 - Denotes Ø160 PE21 PE100 Sewer Line Pipe Class SDR21 Unless Noted Otherwise  
 All Bedding To Sewer Is "Type 3" Unless Noted Otherwise  
 All Trenching Excavated In Soil  
 Year Of Construction 2017  
 Each Allotment Is Serviced By A DN 110Ø PE Property Connection



**A1**

INDEX	DATE	ORIGINAL ISSUE	REVISIONS	DRAWN	CHECKED	PASSED
A	2017	ORIGINAL ISSUE	RPS	RPS	-	-

DRAWN	KCH	2017
CHECKED	RPS	2017
PASSED	-	-
INITIALS	-	DATE



**Unitywater**  
 NORTHEAST BUSINESS PARK C/- KN GROUP PTY LTD CONSULTING ENGINEERS  
 NORTH HARBOUR - STAGE 15  
 AS CONSTRUCTED SEWERAGE RETICULATION

SCALE	1:500 at A1
SHEET	1 OF 1 SHEETS
DRAWING NO.	20430-209